

WEEKLY CONSTRUCTION UPDATE REPORT

For PENNDOT Engineering District 2-0 inspectors

Due from each inspector in charge for each project by noon Thursday prior to the week of work, faxed to the individual county in which the work is performed.

Inspector In Charge: Jonathon Mann Phone No: _____

Report of work planned for the week of Monday: 4/8/24 to Friday: 4/13/24

Project/S.R./Location: ECMS #93316 SR 1005/720 Contract Value: \$ 5.4 million

Contractor: Glenn O. Hawbaker, Inc. Start Date: 4/11/24 Target end: 08/13/2024

Type of work the contractor plans next week (be specific as the locations and day):

1. The contractor will place Phase 4 traffic control on Thursday, April 11th. This will create a lane shift around the proposed Soldier Pile retaining wall near Rockpoint Rd. Traffic will encounter flaggers during work hours (approx. 7am-5pm). Traffic will not be restricted after hours. The contractor will then begin removal of the existing retaining wall and begin drilling to install piling for the new wall. This work will last approximately 5 weeks.
2. **Note:** All Work is weather dependent. Be alert for construction vehicles entering and exiting construction areas.
3. Motorists are advised to watch for slow moving and stopped vehicles through the entire work zone.
4. Motorists are advised to be cautious when traveling through the work zone and to obey the posted speed limit.